

Date 12-04-03

Installation Inspection and Start-up Report

FIELD TEST DATA SHEET

TIME	VOLTAGE (VAC)			CURRENT (AC AMP)			LOAD KW	FREQUENCY HZ	ENGINE SPEED RPM	OIL PRESS PSI	FUEL PRESS PSI	WATER TEMP °	AMB TEMP °	BATTERY CHARGE LEVEL	BATTERY VOLTAGE VDC
	#A	#B	#C	#A	#B	#C									
11:00	480	480	480	608	608	608	500	60	1800	80		182	75		
11:15	480	480	480	608	608	608	500	60	1800	75		183	75		
11:30	480	480	480	608	608	608	500	60	1800	75		183	75		
11:45	480	480	480	608	608	608	500	60	1800	75		183	75		
12:00	480	480	480	608	608	608	500	60	1800	75		183	75		
12:15	480	480	480	608	608	608	500	60	1800	75		183	75		
12:30	480	480	480	608	608	608	500	60	1800	75		183	75		
12:45	480	480	480	608	608	608	500	60	1800	75		183	75		
13:00	480	480	480	608	608	608	500	60	1800	75		183	75		

NOTES: Verify proper cooling air flow during operation. Sat Unsat
 Verify no excessive vibration during operation. Sat Unsat

Verify no exhaust leaks during operation.

Sat Unsat COMMENTS: HAS NO FUEL PRESSURE GAUGE ON BATTERYS

CEB268 01

89 HRS

CUMMINS ENGINE
500 KW ONAN GEN SET